EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Road & Drain at Shanti Sai Nagar in ward no: 06 Byatarayanapura Sub Division.
2	Amount of Work Portion	1814549=00
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	V. Chandrappa
5	Agreement No.	16
6	No. and date under which work order issued	16/30-04-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	02-09-2016
9	Date of receipt of application in the sub division office	02-09-2016
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	80%
13	Work carried out during 2nd extension	-
14	Time now applied for	36 Days
15	Date of recommending time limit applied for	02-09-2016
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work has been Delayed due to
22	Remarks of the EE with the daily rate of penalty proposed	BBMP Work has Delayed.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

penalty be imposed for delayed period

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Yelahanka Zone, Bangalore-92